

Storm Water Pollution Prevention Plan (SWPPP)

For

Small Construction Sites

**(Please note this document is intended for guidance only and does not ensure permit compliance.)*

PROJECT NAME¹

PROJECT SITE²

ADDRESS OF SITE:

OWNER NAME AND ADDRESS:

OWNER TELEPHONE #:

SITE AREA³

PROJECT DESCRIPTION⁴:

RUNOFF COEFFICIENT: 0.3-0.5

SEQUENCE OF ACTIVITIES⁵:

NAME OF RECEIVING STREAM: Please circle one:

McNeil Creek, Hurricane Creek, Depot Creek, Salt Creek, Saline River

EXISTING SOIL INFORMATION⁶:

ENDANGERED SPECIES⁷:

EROSION AND SEDIMENT CONTROLS⁸:

TIMING OF CONTROLS/MEASURES⁹:

WASTE MATERIALS¹⁰:

SANITARY WASTE¹¹:

CONTROLS INSPECTION AND MAINTANCE PRACTICES:

Erosion controls will be inspected weekly or after any storm event of 0.5 inches or greater or within 24 hours to make sure the controls are in effect and do not require any maintenance. All erosion controls will be maintained in good working order. Any repair or replacement and/or cleanup will be done as soon as possible but no later than 5 days after the inspection.

NON-STORM WATER DISCHARGES: None

MATERIAL MANAGEMENT PRACTICES: An effort will be made to store only enough products (cement, sand, dirt) to do the job. The project superintendent will inspect daily to ensure all materials are on the site and not in the street.

COMPLETION OF JOB: After utility services to the house are installed, the lot will be graded and ready for landscaping. Erosion controls will be removed once the soil is stabilized and the street will be cleaned to make sure it is free of debris.

MEMBERS OF COMPANY¹²:

303 (d) LIST, TMDL, OTHERS: The storm water from the construction site discharges to _____ (receiving stream). This water body is not on the list of impaired water bodies (i.e., 303(d)list) for siltation/turbidity. Since this water body is not impaired, a TMDL is not applicable to this construction project.

I certify under penalty of law that this document and all the attachments were prepared under my direction or supervision in accordance with Storm Water Permit Number ARR1500000. I am aware that there are significant penalties for submission false information, including the possible of fine and imprisonment for knowing violations.

Signed (Operator): _____ Position: _____

Signed (Member): _____ Position: _____

Signed (Member): _____ Position: _____

Notes

(Use the information below to help you complete the form)

1. Usually single family residence, but could be storage building or duplex
2. Usually Lot # of _____ Subdivision
3. Square footage of the lot or x% of an acre
4. For example: A single-family house, X bedrooms, X bathrooms. Light excavation to remove trees and grade the lot for construction of the house. After 80% of the house is complete, the yard will be graded for driveway and landscaping. Silt fence will be removed.
5. For example: Survey, plot plan, building permit and stormwater permit purchased, clear the lot, portable toilet provided to the building site. Footing, foundation, filling, framing, bricking, gas and electricity lines, grading the lot, landscaping, final clean up.
6. For example: Sandy loam, heavy clay. See Soils map in Community Development for more information.
7. In most cases, no endangered species will be affected. You can say: "This construction project is located in a developed subdivision; therefore, no endangered or threatened species are affected by the project."
8. For example: Silt fences and hay bales will be installed as necessary to reduce or eliminate the runoff from the site.(See included map for the direction of the flow and the erosion control measures used).
9. For example: Silt fences and/or hay bales will be installed in areas where needed prior to clearing the lot. When the site is stabilized (grass is growing enough to keep the dirt on-site), silt fence and other erosion controls will be removed and disposed of appropriately.
10. For example: Trash will be collected in the trash container on the site. The container will be emptied by the trash company.
11. For example: Portable toilet from XXXXXX Company will be on the site after the clearing of the lot and remain until 90% of the job is complete. Service of the portable toilet will be done by XXXXXX Company.
12. Name of the people on the job site (and their position) who are allowed to make any changes necessary to the erosion controls on the job site or changes to this SWPPP.